

DRILLING LOG		DIVISION		INSTALLATION		SHEET 1 OF 1	
1. PROJECT Gulf Shores, AL - Beach Restoration				10. SIZE AND TYPE OF BIT 4" VIBRACORE			
2. LOCATION (Coordinates or Station) X=1913661.600 Y=85181.000				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLLW			
3. DRILLING AGENCY A.O.S.S./Olsen Associates, Inc.				12. MANUFACTURER'S DESIGNATION OF DRILL PNEUMATIC VIBRACORE			
4. HOLE NO. (As shown on drawing title and file number) C-15A				13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN disturbed: 2 undisturbed: 0			
5. NAME OF DRILLER C.Dill/E. Olsen				14. TOTAL NUMBER OF CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED				15. ELEVATION GROUND WATER			
7. THICKNESS OF BURDEN 0 Ft.				16. DATE HOLE STARTED COMPLETED 11-27-99 11-27-99			
8. DEPTH DRILLED INTO ROCK 0 Ft.				17. ELEVATION TOP OF HOLE -26.2 Ft.			
9. TOTAL DEPTH OF HOLE 16.8 Ft.				18. TOTAL CORE RECOVERY FOR BORING 100 %			
				19. SIGNATURE OF G. ZARILLO, SEA, INC			
ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS	
-26.2	.0					-26.2	0
							2.5
							5
							7.5
							10
-36.7	10.5		White medium to fine quartz sand 10 YR 8/1 (SP)		11.0		12.5
				100		Scallop shell (13.2-13.5)	
					14.5	Large shell frag (15.6-15.8)	15
-43.0	16.8					-43.0	17.5
						Composite 10.5-16.5 ft.	20
							22.5