

DRILLING LOG		DIVISION		INSTALLATION		SHEET 1 OF 1	
1. PROJECT Gulf Shores, AL - Beach Restoration				10. SIZE AND TYPE OF BIT 4" VIBRACORE			
2. LOCATION (Coordinates or Station) X=1913673.400 Y=85203.500				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLLW			
3. DRILLING AGENCY A.O.S.S./Olsen Associates, Inc.				12. MANUFACTURER'S DESIGNATION OF DRILL PNEUMATIC VIBRACORE			
4. HOLE NO. (As shown on drawing title and file number) C-15				13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN disturbed: 4 undisturbed: 0			
5. NAME OF DRILLER C.Dill/E. Olsen				14. TOTAL NUMBER OF CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED				15. ELEVATION GROUND WATER			
7. THICKNESS OF BURDEN 0 Ft.				16. DATE HOLE STARTED COMPLETED 11-27-99 11-27-99			
8. DEPTH DRILLED INTO ROCK 0 Ft.				17. ELEVATION TOP OF HOLE -26.1 Ft.			
9. TOTAL DEPTH OF HOLE 11.3 Ft.				18. TOTAL CORE RECOVERY FOR BORING 100 %			
				19. SIGNATURE OF G. ZARILLO, SEA, INC			
ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS	
-26.1	0		White to very light brown medium to fine sand. 10 YR 8/1-8/2 (SP)		0.5		0
-28.0	2.9		Light grey to light brown medium to fine sand. 10 YR 7/1-7/3 (SP)	100	4.0		2.5
-32.8	6.7		White medium to fine quartz sand. 10 YR 8/1 (SP)	100	7.0		5
-36.0	9.9		Light brown medium to fine sand. 10 YR 7/3 (SP)			Decayed organic material, (9.6-10.0 ft.)	10
-36.4	10.3		White medium to fine sand. 10 YR 8/1 (SP)		11.0		12.5
-37.4	11.3					Composite 0-11.3 ft.	22.5