Hole No.C-30A

DRILLING LOG

DIVISION

INSTALLATION

SHEET 1 OF 1

1. PROJECT
Gulf Shores, AL - Beach Restoration

2. LOCATION (Coordinates or Station)
X=1914506.400 Y=85500.800

3. DRILLING AGENCY
A.O.S.S./Olsen Associates, Inc.

4. HOLE NO. (As shown on drawing title and file number) C-30A

5. NAME OF DRILLER
C.Dill/E. Olsen

6. DIRECTION OF HOLE
☒ VERTICAL ☐ INCLINED

7. THICKNESS OF BURDEN 0 Ft.

8. DEPTH DRILLED INTO ROCK 0 Ft.

9. TOTAL DEPTH OF HOLE 20.9 Ft.

10. SIZE AND TYPE OF BIT 4" VIBRACORE

11. DATUM FOR ELEVATION SHOWN (TBM or MSL)
MLLW

12. MANUFACTURER'S DESIGNATION OF DRILL
PNEUMATIC VIBRACORE

13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN
disturbed: 3 undisturbed: 0

14. TOTAL NUMBER OF CORE BOXES 1

15. ELEVATION GROUND WATER

16. DATE HOLE STARTED 11-27-99 COMPLETED 11-27-99

17. ELEVATION TOP OF HOLE -27.3 Ft.

18. TOTAL CORE RECOVERY FOR BORING 100 %

19. SIGNATURE OF G. ZARILLO, SEA,INC

ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS
-27.3	.0					-27.3
-37.8	10.5		White medium to fine quartz sand. 10 YR 8/1 (SP)	100	11.0	Decayed organic matter, 12.2-12.4 ft.
				100	15.0	-42.3
					19.0	
-48.2	20.9					-48.2 Composite 10-20.9 ft.

0 2.5 5 7.5 10 12.5 15 17.5 20 22.5

ENG FORM 1836 PREVIOUS EDITIONS ARE OBSOLETE.
MAR 71

PROJECT: Gulf Shores, AL - Beach Restoration

HOLE NUMBER: C-30A