Hole No. C-5

DRILLING LOG

DIVISION

INSTALLATION

SHEET 1 OF 1

1. PROJECT
Gulf Shores, AL - Beach Restoration

2. LOCATION *(Coordinates or Station)*
X=1914983.400 Y=81017.400

3. DRILLING AGENCY
A.O.S.S./Olsen Associates, Inc.

4. HOLE NO. *(As shown on drawing title and file number)* C-5

5. NAME OF DRILLER
C.Dill/E. Olsen

6. DIRECTION OF HOLE
☒ VERTICAL ☐ INCLINED

7. THICKNESS OF BURDEN 0 Ft.

8. DEPTH DRILLED INTO ROCK 0 Ft.

9. TOTAL DEPTH OF HOLE 13.4 Ft.

10. SIZE AND TYPE OF BIT 4" VIBRACORE

11. DATUM FOR ELEVATION SHOWN *(TBM or MSL)*
MLLW

12. MANUFACTURER'S DESIGNATION OF DRILL
PNEUMATIC VIBRACORE

13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN
disturbed: 4 undisturbed: 0

14. TOTAL NUMBER OF CORE BOXES 2

15. ELEVATION GROUND WATER

16. DATE HOLE STARTED COMPLETED
11-26-99 11-26-99

17. ELEVATION TOP OF HOLE -28.8 Ft.

18. TOTAL CORE RECOVERY FOR BORING 100 %

19. SIGNATURE OF G. ZARILLO, SEA,INC

ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS
-28.8	.0					-28.8
-30.3	1.5		Pale brown fine quartz sand. 10 YR 8/3 (SP)		0.5	
-33.8	5.0		Grey fine quartz sand. 10 YR 6/1 (SP)	100	4.0	-33.8
-36.7	7.9		Pale brown fine quartz sand. 10 YR 7/3 (SP)	100	8.0	
-38.1	9.3		Light grey fine sand. 10 YR 7/1 (SP)			
-42.2	13.4		Light grey-white fine quartz sand. 10 YR 7/1 (SP)	100	12.0	-38.8 -42.2

Composite 0-13.4 ft.

0 2.5 5 7.5 10 12.5 15 17.5 20 22.5

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE.

PROJECT: Gulf Shores, AL - Beach Restoration

HOLE NUMBER: C-5